# TPB Technical Committee June 7, 2013

Project Implementation Update
Eric Randall
Department of Transportation Planning



- The region's USDOT Transportation Investments Generating Economic Recovery (TIGER) Grant Agreement was signed on December 14, 2010.
  - \$58.8 million in capital funding (100% Federal) for priority bus transit improvements.
  - Five implementing organizations (project owners): City of Alexandria, DDOT, MDOT, PRTC, and WMATA



### **Grant projects include:**

- PRTC Buses and ITS
- US-1 (VA) / Potomac Yard Transitway (Alexandria)
- Takoma/Langley Transit Center (MDOT)
- Bus Corridor Priority
   Treatments (DDOT, WMATA, MDOT, Alexandria)
- Franconia-Springfield and Pentagon station improvements (WMATA)
  - Projects to be complete by September 30, 2016.



- Administered in accordance with Federal Transit Administration (FTA) grant requirements, as well as special requirements of the American Recovery and Reinvestment Act (ARRA) and the TIGER Grant Program.
- TPB coordinates Project Management
  - Monthly meetings with FTA, their Project Management Oversight Consultant (PMOC), and the five Project Owners.
  - Other project partners participate quarterly: Fairfax County, Prince George's County, Montgomery County, Virginia DOT.
- TPB also carrying out Performance Monitoring
  - Three sets of reports required: Before, One Year After, Two Years After.
  - Detailed data collection on ridership, travel time, safety.





# Potomac and Rappahannock Transportation Commission (PRTC)

- 13 replacement buses delivered in 2012.
- Computer-Aided Dispatch and Automatic Vehicle Location (CAD/AVL) system in final design. (est. completion in June 2014)





## City of Alexandria

- US 1 (VA) Transitway (Dec. 2013)
  - Dedicated travel lanes for bus in median of US-1.
    - Construction began in 2012, and should be nearly complete by end of 2013.
  - New "Metroway" BRT service planned for implementation in Spring 2014.
- Corridor Enhancements on Van Dorn Pentagon (Mar. 2014)
  - Queue jumps and bus stops.
  - Transit Signal Priority (TSP) procurement.

# Potomac Yard Transitway






## **Maryland Department of Transportation (MDOT)**

Bus Corridor Enhancements on University Boulevard, US 1 (MD), and Veirs Mill Road (Sep. 2016)

- Transit Signal Priority (TSP) and Real Time Passenger Information (RTPI) installation
- Bus stop improvements
- Queue jumps





## Takoma - Langley Transit Center (Oct. 2015)

(New Hampshire and University Boulevard)





# District Department of Transportation (DDOT)


### Bus Corridor Enhancements (Oct. 2015)

- 16th Street
  - Transit Signal Priority (TSP) and Real Time Passenger Information (RTPI) and bus stop improvements
- H Street/Benning Road
  - RTPI and Security Cameras
- Wisconsin Avenue
  - o TSP and RTPI
- Georgia Avenue
  - Bus-Only lane (near Howard University)
  - RTPI and bus stop improvements





# Signal Optimization & Prioritization TR Bridge and 14th Street Bridge to K Street



- 121 signals to be optimized
- 71 signals to be both optimized and have TSP installed
- Uninterruptable Power Supply (UPS) installation at 30 sites

(Oct. 2015)



# Washington Metropolitan Area Transit Authority (WMATA)

- Bus Station Improvements at Pentagon and Franconia-Springfield Stations (Sep. 2016)
  - Working with DoD on pedestrian access treatments and proposed Hayes Street lot (on Army-Navy Drive).
  - Coordinating with Fairfax County's plans for an extension of Frontier Drive at Franconia-Springfield.
- VA 7 (Leesburg Pike) Corridor Enhancements (Oct. 2015)
  - Transit Signal Priority (TSP) installation.
  - Real Time Passenger Information (RTPI) signage.
- Addison Road bus stop improvements (Oct. 2015)

## **TIGER – Transit Signal Priority (TSP) on Bus Corridors**



### **Proposed TSP Locations (77 total)**

- 16th Street (6)
- Georgia Avenue (4)
- Wisconsin Avenue (5)
- University Blvd (20)
- US 1 MD (7)
- Van Dorn / Beauregard (8)
- VA-7 / Leesburg Pike (27)

#### What is TSP?

Modification of traffic signal timing to benefit transit vehicles operating along a roadway. TSP green phase for buses can be: extended, early/advanced, or inserted in cycle.

- Procurement led by WMATA, with input from regional agencies.
- WMATA will procure onboard equipment for its buses.
- Road agencies will procure wayside equipment compatible with their traffic signal systems.


## **TIGER – Real Time Passenger Information (RTPI)**



#### **Proposed Locations (225 signs total)**

- 16th Street (30)
- Georgia Avenue (25)
- H St / Benning Rd (28)
- Wisconsin Avenue (40)
- Addison Road (14)
- University Blvd (19)
- Veirs Mill Road (25)
- VA-7 / Leesburg Pike (31)
- Pentagon and Franconia-Springfield Stations (13)
- WMATA awarded contract in May 2013.
- Coordinating with road agencies, utility companies, and bus shelter contractors to install and electrify the bus shelters at proposed locations.

## **TIGER Expenditure Schedule (Remaining)**



### **Project Implementation Concerns:**

#### 1. Pentagon Transit Center improvements

 Dependent upon DoD's ability to develop a design for the Hayes Street Lot that is feasible within the remaining period of the grant and that is acceptable to FTA.

#### 2. Transit Signal Priority systems

 Successful compatibility testing across multiple wayside traffic signal systems is technologically challenging, and may experience delays.

#### 3. Interfaces with other Projects

 Other ongoing transportation projects, such as the Purple Line and the Frontier Drive extension into Franconia-Springfield, may impact the proposed projects and/or schedules of the TIGER Grant.

#### 4. Office of Management and Budget (OMB) ARRA Waiver Request

- OMB has directed Federal agencies to accelerate the spending of remaining ARRA funds, and required waiver requests to continue spending past September 30, 2013.
- TPB's first waiver request (submitted July 2012) has been approved for \$28 million.
   A second waiver request for \$18 million (estimated remaining funds unspent as of September 30) has been submitted.

